

RISK ASSESSMENT



ULTRA016

4 Foreseeable Hazards

HAZARD	RISK RATING		
	LOW	MEDIUM	HIGH
1 Slips, trips, falls			√
2 Electric Shock			√
3 Back/arm injuries from manual handling of machinery		√	
4 Chemical Irritation to hands	√		

Hazard	Essential Controls	Okay with controls
1	Proper training of relevant staff on safe working methods Isolation of escalator from third parties whilst cleaning takes place. Appropriate signage warning third parties Non-slip footwear to be worn by relevant staff	√
2	Escalator cleaner to be visually inspected prior to every use Escalator cleaner to be PAT tested annually and labelled Proper training of relevant staff on safe cable positioning	√
4	Proper training on safe use techniques of relevant staff Regular supervision of staff	√
5	Full COSHH assessment of chemicals to be used. Where available non-hazardous products will be used Provision of PPE to relevant staff	√